

CONSTRUCTION REPORT



CONSTRUCTION REPORT

June, 2013

West Campus - Student Services Building Renovation

Phase I (Answer Center, Admissions, Assessment, Atlas Lab and Bridges): Ceiling grids are being hung and lights are being installed. Flooring and final paint will follow. Phase I is currently on schedule for July occupancy. Demolition in Phase II (Business Office, International Student Suite, Functional Techs, Graduation, Call Center and Internship) is scheduled to start the beginning of July. Work in Phases III and IV (Financial Aid, Career Center and Dual Enrollment) is scheduled to begin in August.

Completion of the entire project is scheduled for September 2013.

Osceola Campus – Building 2 Renovations

The contractor (Johnson-Laux) has occupied the site. Demolition in Phase I (Answer Center, Admissions, Atlas Lab, Bridges, Office with Students with Disabilities, Business Office and Security) started Tuesday, May 28, and Phase I construction is scheduled to be completed mid-September.

Phase II (Student Development/Government and the Orientation Suite) and Phase III (Career Center/Internship and Counseling/Financial Aid) will immediately follow Phase I and are scheduled to be completed in January 2014.

District Office

The Architect is working on the Construction Documents. The Guaranteed Maximum Price will be submitted for approval at the July Board Meeting. Completion is scheduled in spring 2014.