



CONSTRUCTION REPORT December 2020

West SSB Roof:

- Slight delay due to wind/weather
- Scheduled to be completed end of December or early January



Osceola Campus Connector Road:

- Final grading and landscaping complete
- Road paving complete
- Final striping week of December 14th



Osceola, Building 1 Renovation:

- Interior demolition finished
- Interior wall framing started
- Scheduled to be completed in May



District Office Roof & Building Envelope:

- Fencing and scaffolding in place
- Old roofing material being removed
- Scheduled to be completed in May

