



CONSTRUCTION REPORT

June 2014

District Office

With the move of the Valencia College Foundation on June 6, the Downtown Center has been fully vacated and all planned moves to the District Office have been completed. This item will be removed from future Construction Report.

Criminal Justice Institute

Project is progressing as scheduled. Ceiling grid has been installed. Low voltage wiring and light installation are in progress. Carpet will be installed by the third week of June. The project is anticipated to be completed by the end of June.

In addition to and independent of the renovation and remodeling work, the thermal energy storage system will be undergoing an expansion to increase capacity and efficiency. This work is anticipated to be complete by the end of June 2014.

East Campus – Film, Sound, Music Technology and Plant Operations Facility

Request for Qualification (RFQ) submittals from our prequalified, Category Three Construction Managers are due Tuesday, June 10, 2014. Interviews and recommendations for selection are scheduled to occur Wednesday, July 2, 2014. The recommendation for Construction Manager will be provided at the next Board meeting.

Construction is scheduled to begin March 2015. Building occupancy is scheduled to occur late summer 2016.