



CONSTRUCTION REPORT February 2021

West SSB Roof:

- Project complete and in closeout.
- Minor punch list items being addressed.



Osceola Campus Connector Road:

- Project is complete and in closeout.
- Minor punch list items being addressed.



Osceola, Building 1 Renovation:

- Interior walls received paint.
- Started acoustical ceiling and MEP trimming.
- Project on schedule and estimated to be complete in May.



District Office Roof & Building Envelope:

- Started metal roofing and flashing installation.
- Building envelope to start immediately following the roofing completion.
- Project on schedule and estimated to be complete in May.



East Campus Chiller #2 Replacement:

- Old chiller removed.
- Started installation of new chiller.
- Project on schedule and estimated to be complete in early March.

