



## CONSTRUCTION REPORT May 2021

---

### **Osceola, Building 1 Renovation:**

- Final Inspection 4/21/2021
- Architectural Walk Through 4/26/2021
- Project Complete, Moving into Close-Out



**District Office Roof & Building Envelope:**

- Metal Roofing and Flashing Installation Completed
- Building Envelope Completed
- Project Complete, Moving into Close-Out



**Midtown CAT**

- NTP Issued to Charles Perry & Partners on 4/5/2021
- Substantial Completion is Scheduled for 8/12/2021

