



CONSTRUCTION REPORT June 2021

Midtown CAT

- NTP issued to Charles Perry & Partners on 4/5/2021
- Substantial completion is scheduled for 8/12/2021
- Framing, drywall & MEP progressing
- Demising wall in place



