

#### CONSTRUCTION REPORT June 2022

# **PROJECTS IN CONSTRUCTION**

# Vehicular Wayfinding Signage

- Signs are in fabrication and installation has begun.
- Plan to have all new signs installed for Fall Term.



### East Campus Buildings 1 & 2 Roof Replacements

- Material delays due to supply chain issues have delayed the start of the project to July.
- Current project timeline projects substantial completion in December.



### Osceola CIT Building 3rd Floor Buildout

- Material delays due to supply chain issues have delayed the start of the project to July.
- Current project timeline projects substantial completion in September.

