

CONSTRUCTION REPORT



CONSTRUCTION REPORT

May 2014

District Office

The Certificate of Occupancy has been received. The majority of the departments have been moved to the District Office with the exception of the Valencia Foundation, which is scheduled to move in June.

Criminal Justice Institute

Renovations began April 8, 2014, and to date, demolition, above-ceiling rough-in, in-wall rough-in, framing and drywall are complete. Drywall finishing will be completed by May 15, 2014. The project is anticipated to be completed by the end of June based on the delivery of the light fixtures.

East Campus – Film, Sound, Music Technology and Plant Operations Facility

Interviews for architectural firms occurred May 1, 2014. With Board approvals, the Facilities Team and stakeholders will begin the design and planning process. Subsequent meetings will bring the ranking of the construction management team for approval and guaranteed maximum price negotiation.