



CONSTRUCTION REPORT
December 2014

East Campus – Film, Sound, Music Technology Building and Plant Operations Facility

Phase One: Plant Operations Facility:

The Design Development Documents were delivered November 11, 2014.

100% Construction Documents due: January 6, 2015

GMP Due: January 29, 2015

Construction begins: March 2015

Construction completed: September 2015

Valencia occupies building late September 2015 (three weeks for furniture, fixtures and equipment, and OIT)

Phase Two: Film, Sound, Music Technology Building:

The Schematic Design Documents were delivered October 14, 2014

Design Development Documents due: December 16, 2014

100% Construction Documents due: May 5, 2015

GMP Due: June 16, 2015

Construction begins: September 2015

Construction completed: October 2016

VC occupies building November 2016 (six weeks for furniture, fixtures and equipment, and OIT)

Architect: DLR Group

Construction Manager: Skanska