

CONSTRUCTION REPORT

June 2011

Lake Nona Campus

PPI presented the Guaranteed Maximum Price (GMP) on Friday, April 29, 2011. Construction began June 2, 2011, with a completion date of July 2012. The Lake Nona campus will be occupied and in use in August 2012.

Osceola Campus

A Guaranteed Maximum Price (GMP) for additional parking and for the Central Energy Plant (CEP) mechanical equipment will be submitted at this Board meeting. A GMP for the building will be presented for approval later this summer.