



CONSTRUCTION REPORT October 2018

Osceola Campus

Center for Accelerated Training (CAT)

- Project progressing on schedule
- Interior finishes and MEP trim-out underway
- Substantial Completion November 2018
- Occupancy January 2019



Career in Technology Building (CIT)

- Project progressing on schedule
- Notice to Proceed with construction issued on 10/02/2018
- Substantial Completion December of 2019
- Occupancy January 2020



Downtown Campus

Union West (Student Services, Culinary & Hospitality Building)

- Topping off of building mid-October
- Construction on schedule
- Substantial completion May 2019
- Occupancy August 2019



UCF Academic Commons

- Interior utilities rough-ins and wall framing are in progress
- Occupancy August 2019

