


## CONSTRUCTION REPORT April 2020

## West Campus Roundabout

- DRMP Engineers are working on designing a Roundabout to help reduce traffic at the intersection of Valencia College Lane and Metro Center Blvd
- Construction Drawing Bid Set Due: February 24th
- Out to Bid in March 2020
- Construction Target Date: May 18<sup>th</sup> 2020



## **Osceola Building 1 Second Floor Renovation**

- Engaged Continuing Service Architect, Rodes + Brito
- Oelrich Construction to provide Pre-Construction Management Services
- Construction Drawings are in progress.
- Project scope needed to be expanded to include a portion of the first floor, which allowed the newly desired multi-purpose room to be code compliant (could not be built on the second floor without adding another exit stair from the building). The design team is proceeding with these changes. Once completed, an updated construction cost will be solicited from the contractor.

