



CONSTRUCTION REPORT April 2019

Osceola Careers in Technology

- Building structure complete.
- Mechanical, electrical and plumbing rough-in underway
- Occupancy January 2020

Downtown Center for Accelerated Training

- Foresight Construction was awarded the contract for construction
- Completion is scheduled for August 2019



West Campus Building 5 Roof

- Advanced Roofing was awarded the contract for the roof replacement.
- Completion is scheduled for end of July 2019

VICINITY MAP



West Campus Communication Lab

- Johnson Lux was awarded the construction contract
- Occupancy is August 2019

Downtown Campus Union West

Student Services, Culinary & Hospitality Building

- Exterior skin and glazing installed
- Finish work underway
- Substantial completion June 2019
- Occupancy August 2019



UCF Academic Commons

- Mechanical, electrical and plumbing rough-ins are being finalized
- Furniture being ordered
- Garage construction continues
- Occupancy expected August 2019

